



PRESERVATION PROJECT

WILLIAM PRESTON LANE, JR. MEMORIAL
BAY BRIDGE

Deck Demolition

- Expose 3" x 8" boxes in existing deck (boxes were created and filled in spring 2009; will show workers where to stop saw blade to prevent damage to steel stringers)
- Saw cut existing concrete deck
- Flame-cut existing steel bridge railing
- Concrete crab moves into position
- Pick up and set existing deck section on truck
- Drive truck from bridge
- Clean top of steel stringers to ensure good connection with new deck